



PROJECT PROGRESS REPORT

NOVEMBER 2020

WHAT'S NEW?

Planning meetings and final input sessions continued in the last month with elementary and middle school staff.

Interior designers from Bray reviewed the updated interior concepts for elementary school spaces including the gymnasium, computer lab, art, and music classrooms. Virtual walk-through technology has been very helpful to district staff to see the interactive designs in 3D.

WHAT'S NEXT?

- Meetings continue as Bray and the District sort through final plan details and coordinate mechanical, electrical, and plumbing systems.
- A progress set of construction documents (plan drawings) will be over 75% complete in early December.
- The plan review for the Village of Wrightstown is scheduled for December 14.
- Final design drawings will be complete early February, with a public bid process to follow.

QUESTIONS? CONTACT:

Carla Buboltz, Superintendent
referendum@wrightstown.k12.wi.us
920.532.5551

Planning & Design Highlights

- The District began reviewing options and designs for new playground equipment at the elementary building.
- Bray presented a virtual walk-through to the Board of Education to show the design progress on the exterior and interior of the elementary school.
- Project engineers met with the District on-site to review updated design for the heating/cooling/ventilation, plumbing, and electrical systems.
- Bray, Miron, and Point of Beginning (civil engineer) met with Village of Wrightstown representatives to discuss the upcoming plan review submission.



Conceptual New Entry at the Elementary School